

[REDACTED]

United States Air Force

---

Soil Vapor Extraction at the  
Jet Engine Buildup Shop

---



Loring Air Force Base

STARTUP REPORT

DRAFT

**DISTRIBUTION STATEMENT A**  
Approved for Public Release  
Distribution Unlimited

May 1999

20000818 029

# Loring Air Force Base

## SOIL VAPOR EXTRACTION AT THE JET ENGINE BUILDUP SHOP

### STARTUP REPORT

DRAFT



Prepared for:  
Department of the Air Force  
Air Force Center for Environmental Excellence (AFCEE)  
Brooks Air Force Base, Texas 78235-5328

Prepared by:  
Bechtel Environmental, Inc.  
151 Lafayette Drive  
Oak Ridge, Tennessee 37830

Contract No. F41624-94-D-8072  
Job No. 22784

May 1999

Revision B

Prepared	<u>Jeff N. Sins for Eric Berglund</u>	<u>5/18/99</u>
Approved	<u></u>	<u>5/18/99</u>
	Bechtel Project Engineer	Date
Approved	<u></u>	<u>5/18/99</u>
	Bechtel Project Manager	Date

# CONTENTS

	Page
FIGURES .....	iii
TABLES .....	iii
ACRONYMS AND INITIALISMS .....	iv
UNITS OF MEASURE .....	iv
1.0 INTRODUCTION .....	1
2.0 SITE BACKGROUND .....	1
2.1 SITE DESCRIPTION AND BACKGROUND .....	1
2.2 NATURE AND EXTENT OF CONTAMINATION .....	4
2.3 REGULATORY SETTING .....	4
2.4 CLEANUP CRITERIA .....	4
3.0 CHRONOLOGY OF EVENTS .....	4
4.0 SOIL SAMPLING .....	6
5.0 SYSTEM INSTALLATION .....	9
5.1 AIR EXTRACTION WELL AND MONITORING POINT INSTALLATION .....	9
5.2 BLOWER SYSTEM .....	10
5.3 EMISSIONS EQUIPMENT .....	10
5.4 PIPING .....	10
5.5 SURFACE SEAL .....	10
6.0 STARTUP .....	12
6.1 PRE-STARTUP CHECKOUT .....	12
6.2 PRE-STARTUP TESTING .....	12
6.3 BASELINE SAMPLING .....	12
6.4 STARTUP .....	12
6.4.1 Air Extraction Well Data .....	12
6.4.2 Monitoring Point Data .....	15
6.4.3 SVE Blower System Data .....	15
6.4.4 Emission Data .....	19
6.4.5 Groundwater Management .....	19
7.0 SUMMARY .....	19
8.0 RECOMMENDATIONS .....	22
REFERENCES .....	23

THIS  
PAGE  
IS  
MISSING  
IN  
ORIGINAL  
DOCUMENT

## ACRONYMS AND INITIALISMS

AEW	air extraction well
AFB	Air Force Base
AFBCA	Air Force Base Conversion Agency
AFCEE	Air Force Center for Environmental Excellence
AIW	air injection well
ARAR	applicable or relevant and appropriate requirements
BEI	Bechtel Environmental, Inc.
bgs	below ground surface
EE/CA	Engineering Evaluation/Cost Analysis
EPA	U.S. Environmental Protection Agency
ES	Entomology Shop
JEBS	Jet Engine Buildup Shop
MP	monitoring point
MDEP	Maine Department of Environmental Protection
PAV	passive air vent
PID	photo ionization detector
PRG	preliminary remediation goal
PVC	polyvinyl chloride
RAWP	Removal Action Work Plan
SVE	soil vapor extraction
TCE	trichloroethene
TVOC	total volatile organic compounds

## UNITS OF MEASURE

cfm	cubic feet per minute
in.	inch/inches
in H <sub>2</sub> O	inches of water
in. Hg	inches of mercury
ft	feet
ft <sup>2</sup>	square feet
gal	gallon
kg	kilogram
lbs	pounds
μg	microgram
ppm	parts per million
ppmv	parts per million (volume basis)
rpm	revolutions per minute
scfm	standard cubic feet per minute
yd <sup>3</sup>	cubic yard

## **1.0 INTRODUCTION**

The Air Force intends to perform removal actions of contaminated surface and subsurface soil at Loring Air Force Base (AFB) in Limestone, Maine. These removal actions will comply with a Federal Facilities Agreement between Region I U.S. Environmental Protection Agency (EPA), the Maine Department of Environmental Protection (MDEP), and the U.S. Air Force signed on January 30, 1991. Bechtel Environmental, Inc. (BEI) has been contracted by the Air Force Center for Environmental Excellence (AFCEE) as the removal action contractor for Loring AFB under Prime Contract No. F41624-94-D-8072.

This startup report documents the construction and startup (first month of operation) of a Soil Vapor Extraction (SVE) system at the Jet Engine Buildup Shop (JEBS). The SVE system will provide subsurface remediation for the area contaminated with trichloroethene (TCE). The system includes blower/vacuum unit, SVE wells, monitoring points (MPs), and piping.


## **2.0 SITE BACKGROUND**

### **2.1 SITE DESCRIPTION AND BACKGROUND**


Loring AFB is located in Aroostook County in the northeastern corner of Maine about 3 miles from the Canadian border (see Figure 2-1). The base occupies about 9,000 acres near the town of Limestone, Maine. The base was constructed between 1946 and 1953, and improvements were made throughout its operational life. Most recently, the base was part of the Air Combat Command. On September 30, 1994, Loring AFB was officially closed and is now the responsibility of the Air Force Base Conversion Agency (AFBCA). The JEBS site is located west of the flightline in the south-central industrial area of the Base (Figure 2-2).

The geology of the Loring site consists of overburden soils containing glacial till and reworked glacial till that have been used as fill materials. The thickness of the soils is variable between the different operable units but is generally between 10 and 30 ft thick. Bedrock at the site is a well-cemented, highly fractured, weathered limestone of the Carys Mills Formation that generally dips to the west (URS 1995).

Groundwater at the JEBS is present in both the overburden and the bedrock. Groundwater in the overburden is generally unconfined, discontinuous, and often perched. The depth to groundwater in the overburden is generally about 10 to 20 ft below ground surface (bgs). Groundwater flow direction within the overburden appears to be predominantly to the south-southwest. Groundwater in the bedrock primarily occurs in the secondary porosity features such as fractures and bedding planes. Groundwater in the bedrock aquifer is under unconfined to semiconfined conditions and groundwater flow is controlled by fracture orientation, which primarily trends northeast and northwest. Vertical flow in the bedrock aquifer is generally upward (URS 1995).



**Figure 2-1**  
Loring Air Force Base Location Map



22784 LORING FIGB-3M.DGN  
4/23/98

Figure 2-2  
Loring Air Force Base



## 2.2 NATURE AND EXTENT OF CONTAMINATION

TCE has been detected at the JEBS site at concentrations that may impact groundwater to levels above regulatory criteria [*Engineering Evaluation/Cost Analysis (EE/CA) for JEBS and Building 8710, Bechtel 1998a*]. As the primary contaminant of concern, TCE defines the limits of the removal action. TCE concentrations at the North, South and Southeast JEBS areas are shown on Figure 2-3. The volume of soil to be remediated was calculated in the EE/CA to be 49,665 yd<sup>3</sup> and the amount of TCE in that soil was calculated using arithmetic means of soil TCE concentrations to be 819 lbs.

## 2.3 REGULATORY SETTING

The removal actions being performed at Loring AFB are authorized under the Comprehensive Environmental Response, Compensation, and Liability Act, Section 104. The removal action design is based on the EE/CA. The EE/CA presents a complete discussion of applicable or relevant and appropriate requirements (ARARs) for this removal action. These ARARs were incorporated into the design and planning of the JEBS site action.

## 2.4 CLEANUP CRITERIA

The EE/CA presented broad removal action objectives that would prevent leachate generated from soil contaminated in excess of the preliminary remediation goal (PRGs) from migrating to groundwater at concentrations greater than ARARs. Specific performance objectives presented in the EE/CA are as follows:

Treat contaminated soil for TCE using an in situ SVE process to an action level of :

- 950 µg/kg at the North JEBS area
- 500 µg/kg at the South JEBS area
- 530 µg/kg at the Southwest JEBS area

## 3.0 CHRONOLOGY OF EVENTS

The following presents the chronology of events involved in the construction and startup of the JEBS SVE system:

DATE	EVENT
8/27/98	Geoprobe sampling to delineate extent of contamination
8/31-9/14/98	Construct air extraction and passive wells and MPs




FIGURE 2-3

JEBs SITE  
TCE CONCENTRATION

LORING AIR FORCE BASE  
LIMESTONE, MAINE

DATE	EVENT
9/4/98	Geoprobe sampling to delineate extent of contamination inside south end of JEBS building
9/26-27/98	Construct well head and service loop manifolds
9/27-10/22/98	Construct piping to connect SVE wells
10/19/98	SVE equipment inspection at subcontractors plant (Appendix C)
10/22/98	Move biovent equipment from Entomology Shop (ES) biovent building to Nose Dock 28 for storage and convert building to JEBS SVE system service building
10/26/98	Process equipment delivered and installed in service building
10/27/98	Hook well head piping to system blower
10/27/98	Electrical hookup of system
10/30/98	Obtain background data total volatile organic compounds (TVOC) from air extraction wells (AEWs)
11/2/98	System startup begins (30 day startup period)
12/2/98	Begin normal operation and maintenance period

#### 4.0 SOIL SAMPLING

Prior to construction, BEI was requested by the Air Force to confirm that the aerial extent of contamination had been determined and that contamination did not extend beneath the south end for the JEBS building. Geoprobe sampling was performed at 10 locations (Figure 4-1) in accordance with *Soil Vapor Extraction at the Jet Engine Buildup Shop, Removal Action Work Plan, Final* (Bechtel 1998b). Borehole logs and headspace results are included in Appendix A. Laboratory analysis results are presented in Table 4-1. No system design changes were indicated by the sampling results from perimeter borings PB-1 to PB-8 since no cleanup levels were exceeded. The detection limits for samples collected from perimeter borings PB-9 and PB-10 are higher than the action level in that area. Those sample locations are within the area of influence of system. No additional action is recommended at this time.




FIGURE 4-1

SVE Piping Layout  
JEBs Site

LORING AIR FORCE BASE  
LIMESTONE, MAINE

**Table 4-1**  
**JEBS Soil Sampling Analytical Results**

BORING	SAMPLE DEPTH (ft)	DETECTION LIMIT ug/kg	TCE CONCENTRATION ug/kg	ACTION LEVEL ug/kg
PB-1	16-17	220	280	950
PB-2	18-20	190	300	950
PB-3	16-18	190	250	950
PB-4	16-17	220	860	950
PB-5	14-16	220	non detect	950
PB-6	14.5-16	200	non detect	500
PB-7	11-12	190	non detect	500
PB-8	12-14	160	non detect	500
PB-9	16-16.5	920	non detect	500
PB-10	11-12.5	950	non detect	500

## 5.0 SYSTEM INSTALLATION

The SVE system consists of 55 AEWs, 10 passive air vents (PAVs), 12 MPs, piping, and blower/vacuum system. Three of the AEWs are converted biovent air injection wells (AIW) previously installed at the former ES biovent system. These were added to the SVE system to complete cleanup of TCE contamination at this site.

### 5.1 AIR EXTRACTION WELL AND MONITORING POINT INSTALLATION

The AEWs, PAVs, and MPs were installed by a drilling subcontractor as the initial step in construction of the SVE system. Wellhead units were assembled and installed by the BEI field staff. All activities were supervised by a BEI onsite geologist who recorded the drilling activities and subsurface information in a logbook. Boring logs and well completion reports of each AEW, PAV, and MP installed are provided in Appendix B. Well and MP locations are shown on Figure 4-1.

The AEWs were installed as specified in the *Soil Vapor Extraction at the JEBS Removal Action Work Plan* (Bechtel 1998b). Each well was completed, packed with sand around the screened intervals, sealed with a bentonite plug, and grouted with EZmud/Benseal. Above-grade well completion's were installed as specified in the Removal Action Work Plan (RAWP) (Bechtel 1998b).

There were a total of 52 AEWs and 10 PAVs installed over an area of approximately 67,000 ft<sup>2</sup> to depths of 11.2 to 27.0 ft bgs. Two wells were installed inside the JEBS building. Well completions were all above grade mountings, with a 2-in. polyvinyl chloride (PVC) riser and a PVC screened interval at the bottom of each well.

A total of 12 MPs were installed in 6 locations to depths of 7 to 18 ft bgs (see Table 6-3 for installed depths). All MPs were in clusters of two points at one location. The MPs were constructed of 1/4 in. PVC tubing with a 6-in. wire-wrapped stainless steel, slotted screen. Completions are all below-grade mountings.

Three ES biovent AIWs were converted to SVE wells by manifolding them into the JEBS system. These wells will be used to complete remediation of the ES site. Confirmation sampling at this site showed that a small area of TCE contamination remained (Bechtel 1998c). Because biovent AIWs were designed using a radius of influence of 32 ft and SVE wells used a radius of influence of 25 ft, the coverage of the contaminated area by the three converted wells was checked using a radius of influence of 25 ft. This preliminary evaluation indicates that there may be enough overlapping coverage to complete remediation without adding wells, however, additional flow and pressure data from this area under better operating conditions will be required to make a final judgment (high water table limited flow capacity during the start-up period). Action level at the ES is 540 µg/kg for TCE.




Figure 5-1  
Vapor Extraction Diagram  
Loring Air Force Base

## **6.0 STARTUP**

### **6.1 PRE-STARTUP CHECKOUT**

Before startup, a complete system check was performed to verify that the blower system was properly connected to the piping system, proper electrical connections had been made, and blowers and motors were properly lubricated.

### **6.2 PRE-STARTUP TESTING**

Before actual operation, the blower system was started to check for air leaks and to ensure that gauges and meters worked properly, and the system delivered the proper flow and vacuum. The system and piping was checked for air leaks with the wells shut off to create maximum vacuum inside the piping.

### **6.3 BASELINE SAMPLING**

Baseline sampling of soil gas was performed before the system was started. Soil gas was sampled at each AEW and analyzed for TVOC using field instrumentation. Each well was purged of one well volume of air before sampling. These data are presented in Table 6-1. Baseline sampling was done to provide data on prestartup soil gas contamination levels. These data will be used for comparison to future data obtained under similar static conditions (equilibrium) of the system being shut down. This will provide an indication of how cleanup is progressing.

### **6.4 STARTUP**

Startup took place between November 2, 1998 and December 2, 1998. Startup activities were performed to assess and maximize the performance of the SVE system and to determine if emissions controls need to be implemented. The following activities were performed during the system startup period:

- Measure AEW flow rates and vacuums and adjust to meet design where possible
- Measure vacuum in the MPs
- Record blower system performance data including flow and vacuum
- Monitor and quantify vapor emissions
- Management of groundwater drawn into the system during normal operation.

#### **6.4.1 Air Extraction Well Data**

TVOC data from the AEWs was collected once during the startup period. This data is shown on Table 6-2. These data will be compared to data obtained in a similar manner while the system is running to adjust individual well flows and balance the system. Air extraction well flow and



THIS  
PAGE  
IS  
MISSING  
IN  
ORIGINAL  
DOCUMENT

**Table 6-2**  
**AEW Sampling**  
**Total Volatile Organic Compounds**

WELL NUMBER	WELL DEPTH (ft from top of valve)	DEPTH TO TOP OF SCREEN (ft from top of valve)	TVOC (ppm)
			11/9/98
AEW-1	18.85	7.85	off
AEW-2	21.90	7.90	16.8
AEW-3	20.75	7.75	off
AEW-4	22.40	7.90	32.2
AEW-5	18.90	7.90	3.1
AEW-6	20.50	5.00	4.6
AEW-7	23.45	8.45	5.2
AEW-8	20.35	8.35	8.9
AEW-9	22.15	8.15	37.4
AEW-10	23.15	8.15	40.1
AEW-11	23.60	8.60	26.1
AEW-12	22.15	8.15	15.4
AEW-13	20.70	7.70	42.6
AEW-14	23.05	8.05	169
AEW-15	18.00	8.00	1.7
AEW-16	14.00	8.00	2
AEW-17	20.25	7.75	19.1
AEW-18	17.25	8.25	16.9
AEW-19	20.00	8.00	33.6
AEW-20	22.85	7.85	114
AEW-21	18.90	7.90	1.2
AEW-22	17.65	7.65	2.7
AEW-23	18.10	7.60	36.1
AEW-24	11.15	8.15	73.5
AEW-25	15.30	8.30	off
AEW-26	18.00	8.00	5.6
AEW-27	18.70	7.70	9
AEW-28	18.15	7.65	1.2
AEW-29	18.25	8.25	2.4
AEW-30	20.60	8.60	10.4
AEW-31	21.15	7.65	off
AEW-32	20.85	7.85	3.1
AEW-33	20.35	7.85	41.2
AEW-34	18.80	7.80	25.2
AEW-35	20.35	7.85	61.2
AEW-36	18.60	7.60	32.5
AEW-37	23.45	8.45	92.4
AEW-38	22.85	8.85	35
AEW-39	27.00	12.00	45.1
AEW-40	20.70	7.70	36.1
AEW-41	19.65	7.65	49.1
AEW-42	14.85	7.69	21.2
AEW-43	24.20	9.20	61.6
AEW-44	23.00	8.50	3
AEW-45	18.85	7.85	off
AEW-46	19.15	8.15	17
AEW-47	23.15	8.15	3.1
AEW-48	19.06	8.05	off
AEW-49	19.10	7.60	off
AEW-50	18.35	7.85	off
AEW-51	23.75	8.75	10.2
AEW-52	23.40	8.40	off
ES-1(AIW-2)	17.45	12.45	off
ES-2(AIW-3)	14.90	9.90	28.3
ES-3(AIW-7)	17.45	12.45	36.7

**Table 6-3**  
**SVE Well Flow and Vacuum Data**

WELL NUMBER	WELL DEPTH (ft from tov <sup>1</sup> )	DEPTH TO TOP OF SCREEN (ft from tov <sup>1</sup> )	11/6/98		11/9/98		11/13/98		11/17/98		11/19/98		11/23/98		11/30/98	
			VACUUM (in H <sub>2</sub> O) Note 2	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)	VACUUM (in H <sub>2</sub> O)	FLOW (scfm)
AEW-1	18.85	7.85		0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0
AEW-2	21.90	7.90		10.7		9.6	5	0	5	13.9	5	1.5	0.3	0	29	19.1
AEW-3	20.75	7.75	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0
AEW-4	22.40	7.90		12.7		10	0.9	0	frozen	0	frozen	0	frozen	0	4.2	13.6
AEW-5	18.90	7.90		11.7		9.6	2.8	0	frozen	0	frozen	0	frozen	0	frozen	0
AEW-6	20.50	5.00		8.4		9.5	5	0	frozen	0	frozen	0	frozen	0	frozen	0
AEW-7	23.45	8.45		11.5		12.1	5	12.7	4.7	13.1	2.5	14.2	2.3	16.3	3.8	15.4
AEW-8	20.35	8.35		11		11.5	5	4.3	29.5	5.8	49	15.3	0.7	0	34	3.1
AEW-9	22.15	8.15		12.4		13.9	6	0	26	13.4	27	13.1	0.69	0	34	0
AEW-10	23.15	8.15		11.9		10.4	5	0	29	13.2	32	15.2	2.2	5.4	33	12.6
AEW-11	23.60	8.60		12		8.8	5	9.4	frozen	10.3	5	15.6	2.3	8	4.3	13.7
AEW-12	22.15	8.15		10.9		8.9	1.1	0	1.3	0	frozen	0	frozen	0	frozen	0
AEW-13	20.70	7.70		10.3		12.3	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0
AEW-14	23.05	8.05		3.7		5	6	0	frozen	3.1	50	7.7	0.19	0	34	0
AEW-15	18.00	8.00		10.2		11.2	5	4.9	off- water	0	off- water	0	off- water	0	off- water	0
AEW-16	14.00	8.00		3		13	5.5	3.3	30	11.5	44	9.8	0	0	33	11.1
AEW-17	20.25	7.75		10.1		10.6	4.6	13.6	5	12.6	1.6	10.1	0.94	7.5	frozen	0
AEW-18	17.25	8.25		0		0	6	0	30	0	off- water	0	frozen	0	frozen	0
AEW-19	20.00	8.00		9.3		12.7	2.5	10.5	3.8	10.4	2	10.5	0.7	11.3	frozen	0
AEW-20	22.85	7.85		9.2		11.4	2.6	11.6	5	12.3	1.7	10.8	1	8.8	27	16.3
AEW-21	18.90	7.90		10.7		8.9	0.02	0	frozen	0	broken	0	broken	0	broken	0
AEW-22	17.65	7.65		5		11.7	5.5	10.2	2.7	8.8	0.65	4.2	0.98	7.8	frozen	0
AEW-23	18.10	7.60		0		9.5	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0
AEW-24	11.15	8.15		0		3.5	6	10.9	frozen	25.3	43	6	0.7	0	frozen	0
AEW-25	15.30	8.30	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0	off- water	0
AEW-26	18.00	8.00		0		2.5	4.5	7.2	26	0	1.7	3.4	1	4.5	27	3.6
AEW-27	18.70	7.70		11.3		9.9	4.5	8.6	frozen	0	frozen	0	frozen	0	broken	0
AEW-28	18.15	7.65		11		12.4	2.8	0	frozen	0	frozen	0	frozen	0	frozen	0

**Table 6-4  
Monitoring Point Data**

Monitoring Point Number	Depth to Bottom of Screen (ft)	Vacuum (in. of H <sub>2</sub> O)	
		<u>11-13-98</u>	<u>12-1-98</u>
MP-1-7	7	.08	0
MP-1-17	17	.82	.66
MP-2-7	7	.91	0
MP-2-10	10	.90	.90
MP-3-7	7	.90	.90
MP-3-16	16	.61	.58
MP-4-7	7	0	0
MP-4-16	16	.90	.84
MP-5-7	7	.09	0
MP-5-18	18	1.00	.82
MP-6-7	7	0	0
MP-6-13	13	4.60	4.30

**Table 6-5  
System Flow**

Date	Total Influent Flow (scfm) <sup>1</sup>	Total Effluent Flow (scfm) <sup>2</sup>
11-6-98	362	860
11-7-98	360	860
11-9-98	360	860
11-18-98	282	860
11-25-98	101	860
11-30-98	215	860
12-2-98	215	860

<sup>1</sup> Total flow calculated from individual well measurements.

<sup>2</sup> Flow = velocity × cross-section area. Velocity measured with a hot wire anemometer.

**Table 6-6  
Emissions Data**

	1	2	3	4	5	6	7	8	
	Number of Air Extraction Well In Operation	Effluent Level PID - ppmv	Effluent TCE Concentration - ppmv	System Effluent Flow, acfm	Effluent Temperature, C	Effluent Pressure, atm	Non-ideal volume @ temp. and pressure	mg_TCE /m3 per ppmv	TCE Emission, lbs/day
Date Sampled									
11/9/1998	39	15	33	860	60	1.01	27	5.61	14.28
11/13/1998	25	40	96	860	60	1.01	27	5.61	41.55
11/25/1998	14	6.5	37	860	60	1.01	27	5.61	16.02
12/2/1998	17	5.3	15	860	60	1.01	27	5.61	6.49

**Notes**

Column 1: vapor volatile organic concentration measured at SVE blower discharge by photoionization detector (PID) in parts per million on a volume basis (ppmv)

Column 2: vapor volatile organic concentration measured at SVE blower discharge by analytical laboratory in parts per million on a volume basis (ppmv)

Column 3: SVE effluent flow - measured by hot wire anemometer

Column 4: SVE effluent flow temperature in degrees C

Column 5: SVE effluent pressure in psi

Column 6: molar volume of gas, calculated as follows:

Molecular weight of TCE =  $151.5 \times 10^3$

$$v = \frac{nRT}{p}$$

where:

v = liters of gas per mole @ temperature and pressure

n = number of moles

T = temperature, degrees K

p = pressure, atm

R = 0.0821 L-atm/mol-K

Column 7: Conversion factor for ppmv to mg/m3 as follows:

$$\frac{1 \text{ ppmv}}{\text{TCE}} = \frac{1 \text{ mole TCE}}{10^6 \text{ mole air @ } 333\text{K}; 1.01 \text{ atm}} = \frac{151.5 \times 10^3 \text{ TCE}}{10^6 (\text{Column}_6 \times 10^{-3})}$$

Column 8: pounds per day TCE emitted calculated as follows:

$$\frac{\text{lbs}}{\text{day}} = \text{Column}_3 \left( \frac{\text{ft}^3}{\text{min}} \right) \times \text{Column}_2 (\text{ppmv}) \times \frac{\text{m}^3}{35.31 \text{ ft}^3} \times \text{Column}_7 \left( \frac{\text{mg}}{\text{m}^3} \text{ per ppmv} \right) \times \left( \frac{\text{kg}}{10^6 \text{ mg}} \right) \times 2.2 \frac{\text{lbs}}{\text{kg}} \times 1440 \frac{\text{min}}{\text{day}}$$

Example Calculation (for 11/9/98 data):

1. Molar volume:

$$v = \frac{1 \text{ mol} (0.0821) (333\text{K})}{1.01 \text{ atm}}$$

$$v = 27 \text{ L}$$

2. Convert ppmv to mg/m3:

$$\frac{1 \text{ ppmv}}{\text{TCE}} = \frac{151.5 \times 10^3}{10^6 (27 \times 10^{-3} \text{ m}^3)}$$

$$1 \text{ ppmv} = 5.61 \text{ mg-TCE/m}^3$$

3. Calculate TCE emissions, lbs/day:

$$\frac{\text{lbs}}{\text{day}} = 860 \left( \frac{\text{ft}^3}{\text{min}} \right) \times 33 (\text{ppmv}) \times \frac{\text{m}^3}{35.31 \text{ ft}^3} \times 5.61 \left( \frac{\text{mg}}{\text{m}^3} \text{ per ppmv} \right) \times \left( \frac{\text{kg}}{10^6 \text{ mg}} \right) \times 2.2 \frac{\text{lbs}}{\text{kg}} \times 1440 \frac{\text{min}}{\text{day}}$$

$$\text{lbs/day} = 14.28$$

## 8.0 RECOMMENDATIONS

1. If the number of wells allowing flow remains at a low level, shut the system down for the rest of the winter months and restart in the spring.
2. When more wells become operational (in the spring), monitor groundwater levels on a more frequent basis to determine if the perched zones can be dried out and maintained relatively dry by the SVE system.
3. Continuing evaluation of the system operation during normal operations.
4. Evaluate the need for a full or partial surface seal during the summer of 1999.
5. Evaluate effluent sampling methods to assure accurate determination of effluent rates and prediction of cleanup times

## REFERENCES

- Bechtel (Bechtel Environmental, Inc.), 1998a. *Engineering Evaluation/Cost Analysis (EE/CA), Jet Engine Buildup Shop and Building 8710, Final.* July.
- Bechtel, 1998b. *Soil Vapor Extraction at the Jet Engine Buildup Shop, Removal Action Work Plan, Final.* August.
- Bechtel, 1998c, *Biovent Sites confirmation Sampling Field /Laboratory Results and Recommendations, Draft* December
- Buscheck, T.E. and T.R. Peargin, 1991. *Summary of a Nation-Wide Extraction System Performance Study. In Proceedings of the 1991 Petroleum Hydrocarbons and Organic Chemicals in Ground Water Prevention, Detection, and Restoration.*
- URS (URS Consultants, Inc.), 1995. *Engineering Evaluation/Cost Analysis for OUs 5, 8, 9, 10, and 11.* March.

## **APPENDIX A**

### **PRESTARTUP PERIMETER SOIL BORINGS BOREHOLE LOGS AND HEADSPACE SCREENING**



# BOREHOLE LOG

Project Name: Loring AFB				Borehole No.: PBH-1	
Project Number: 22784		Elevation: TBD			
Location: JEBS		Date Started: 8/27/98		Date Completed: 8/27/98	
Driller: Patrick St. Peter and Sons		Total Depth (ft):		17	
Equipment: Geoprobe		Depth to Bedrock (ft):		17	
Drilling Method: Drive/Hammer		Hole Diameter (in):		3	
Drilling Fluid: None		Depth to Water (ft):		7	
Completion: Completed as Perimeter Borehole		Logged By: P. Linley		Geo-probe Macro-sampler is 4ft in length	
Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-0.33ft:	Asphalt	1	Macro-sampler	0	0-2ft: Refusal with geo-probe sampler, relocate approx. 2ft west. 0-2ft: Refusal with geo-probe sampler, relocate approx. 2ft east of original location.
0.33-4ft:	Fill - Sandy Gravel: (GM), White (N9) to dk gry (N3), fine to v coarse, unconsld, poorly sorted, subang to subrd.	2	Macro-sampler	0	
4-7ft:	Fill - Sandy Gravel: (GM), As above.	3	Macro-sampler	0	Refusal at 10.5ft - no bdrk, relocate approx. 1ft north of borehole location.
7-8ft:	Gravelly Silty Clay: (CL), Mod yel brn (10YR5/4) to mod brn (5YR3/4), V fine to fine, unconsld, poorly sorted, subang to subrd, wet.	4	Macro-sampler	0	
8-10.5ft:	Gravelly Silty Clay: (CL), As above.	5	Macro-sampler	0	
10.5-12ft:	Gravelly Silty Clay: (CL), As above.	6	Macro-sampler	0	Sample collected for off-site Laboratory analysis. sample number: LO19123
12-13ft:	Gravelly Silty Clay: (CL), As above.	7	Macro-sampler	0	
13-13.5ft:	Gravell lens.				
13.5-14ft:	Gravelly Clayey Silt: (ML), Mod yel brn (10YR5/4) to Pale yel brn (10YR6/2), V fine to fine, semi-consld, poorly sorted, subang to subrd, moist.				
14-16ft:	Gravelly Silty Clay: (CL), Mod yel brn (10YR5/4), V fine to fine, unconsld, poorly sorted, subang to subrd.				
16-17ft:	Gravelly Silty Clay: (CL), As above, gravel fraction increase to 30%.				

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-12	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98   Date Completed: 8/31/98	
Driller: Great Works Drilling		Total Depth (ft): 19	
Equipment: Mobile B59		Depth to Bedrock (ft): 19	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div>0-19ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 5-6 inches in diameter.</div> <div>5</div> <div>8ft: Moist.</div> <div>10</div> <div>15</div> <div>15-16ft: Cobble zone.</div> <div>20</div> <div>19ft: <b>Bedrock:</b> Limestone.</div> <div>25</div> <div>30</div> </div>					No samples required to be collected during installation

# BOREHOLE LOG

Project Name: <i>Loring AFB</i>		Borehole No.: <i>PBH-3</i>	
Project Number: <i>22784</i>		Elevation: <i>TBD</i>	
Location: <i>JEBS</i>		Date Started: <i>8/27/98</i>	Date Completed: <i>8/27/98</i>
Driller: <i>Patrick St. Peter and Sons</i>		Total Depth (ft): <i>20</i>	
Equipment: <i>Geoprobe</i>		Depth to Bedrock (ft): <i>20</i>	
Drilling Method: <i>Drive/Hammer</i>		Hole Diameter (in): <i>2</i>	
Drilling Fluid: <i>None</i>		Depth to Water (ft): <i>7.5</i>	
Completion: <i>Completed as Perimeter Borehole</i>		Logged By: <i>P. Linley</i>	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
	0-0.33ft: <b>Asphalt</b>	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
	0.33-4ft: <b>Fill - Sandy Gravel:</b> (GM), White (N9) to dk gry (N3), fine to v coarse, unconsld, poorly sorted, subang to subrd.				
5	4-7.5ft: <b>Fill - Sandy Gravel:</b> (GM), As above.	2	Macro-sampler	0	
	7.5-8ft: <b>Gravelly Clayey Silt:</b> (ML), Olive gry (5Y4/1) to mod yel brn (10YR5/4), v fine to fine, unconsld, poorly sorted, subang to subrd, moist.				
10	8-12ft: <b>Gravelly Clayey Silt:</b> (ML), As above, moist.	3	Macro-sampler	0	
	12-16ft: <b>Gravelly Clayey Silt:</b> (ML), As above, at 15ft - gravel lense 8 inches thick, moist.	4	Macro-sampler	0	
15	16-18ft: <b>Gravelly Clayey Silt:</b> (ML), As above, moist.	5	Macro-sampler	23	
	18-20ft: <b>Gravelly Clayey Silt:</b> (ML), As above, moist.	6	Macro-sampler	22	
20					Sample collected for off-site laboratory analysis Sample number: LO19124
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-4			
Project Number: 22784		Elevation: TBD			
Location: JEBS		Date Started: 8/27/98	Date Completed: 8/27/98		
Driller: Patrick St. Peter and Sons		Total Depth (ft):	17.5		
Equipment: Geoprobe		Depth to Bedrock (ft):	17.5		
Drilling Method: Drive/Hammer		Hole Diameter (in):	2		
Drilling Fluid: None		Depth to Water (ft):	8		
Completion: Completed as Perimeter Borehole		Logged By: P. Linley			
Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
5	0-4ft: <b>Gravelly Clayey Silt: (ML)</b> , Dk yel org (10YR6/6) to dk yel brn (10YR4/2), v fine to fine, unconsld, poorly sorted, subang to subrd.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
	4-8ft: <b>Gravelly Clayey Silt: (ML)</b> , Mod brn (5YR4/4-3/4) to olive gry (5Y4/1), As above, gvl to 2 inches in dia., gvl frac 15-20%.	2	Macro-sampler	0	
	8-10ft: <b>Gravelly Clayey Silt: (ML)</b> , Olive gry (5Y4/1) to lt olive gry (5Y6/1), As above, moist.	3	Macro-sampler	0	
	10-12ft: <b>Gravelly Clayey Silt: (ML)</b> , As above,	4	Macro-sampler	0	
	10.5-11.5ft - gravel lense., moist.	5	Macro-sampler	0	
	12-14ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	6	Macro-sampler	0	
	15	14-15.8ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	6	Macro-sampler	0
15.8-16ft: <b>Gravelly Silty Clay: (CL)</b> , Olive gry (5Y4/1) to lt olive gry (5Y6/1), v fine to fine, poorly sorted, unconsld, subang to subrd, moist.					
20	16-17.5ft: <b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld, poorly sorted, subang to subrd, moist.	7	Macro-sampler	0	
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-5	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/27/98	Date Completed: 8/27/98
Driller: Patrick St. Peter and Sons		Total Depth (ft):	16
Equipment: Geoprobe		Depth to Bedrock (ft):	16
Drilling Method: Drive/Hammer		Hole Diameter (in):	2
Drilling Fluid: None		Depth to Water (ft):	5
Completion: Completed as Perimeter Borehole		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-4ft	<b>Gravelly Clayey Sandy Silt: (ML)</b> , Olive gry (5Y4/1) to lt olive gry (5Y6/1), v fine to coarse, unconsld, poorly sorted, subang to subrd, moist, gvl frac 35+% and up to 2 inches in diameter.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
5	4-8ft: <b>Gravelly Clayey Silt: (ML)</b> , Lt brn (5YR5/6) to olive gry (5Y4/1) to lt olive gry (5Y6/1), v fine to fine, unconsld, poorly sorted, subang to subrd, wet at 5ft.	2	Macro-sampler	0	
10	8-10ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	3	Macro-sampler	0	
	10-12ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	4	Macro-sampler	0	
	12-14ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, at 13.5-14ft gvl lense, v moist.	5	Macro-sampler	0	
15	14-16ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	6	Macro-sampler	0	
20					
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-6			
Project Number: 22784		Elevation: TBD			
Location: JEBS		Date Started: 8/27/98		Date Completed: 8/27/98	
Driller: Patrick St. Peter and Sons		Total Depth (ft):		16	
Equipment: Geoprobe		Depth to Bedrock (ft):		16	
Drilling Method: Drive/Hammer		Hole Diameter (in):		2	
Drilling Fluid: None		Depth to Water (ft):		6	
Completion: Completed as Perimeter Borehole		Logged By: P. Linley			
Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-4ft:	<b>Gravelly Clayey Silt: (ML)</b> , Dk yel org (10YR6/6) to mod yel brn (10YR5/4) to lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
4-8ft:	<b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), as above, moist.	2	Macro-sampler	0	
8-10ft:	<b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	3	Macro-sampler	0	
10-12ft:	<b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	4	Macro-sampler	0	
12-14.5ft:	<b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	5	Macro-sampler	0	
14.5-16ft:	<b>Gravelly Silty Clay: (CL)</b> , Olive gry (5Y4/1) to med gry (N5), v fine to fine, unconsld, poorly sorted, subang to subrd, moist.				Sample collected for off-site laboratory analysis. Sample number: LO19115

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-7	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/27/98	Date Completed: 8/27/98
Driller: Patrick St. Peter and Sons		Total Depth (ft): 12	
Equipment: Geoprobe		Depth to Bedrock (ft): TBD	
Drilling Method: Drive/Hammer		Hole Diameter (in): 2	
Drilling Fluid: None		Depth to Water (ft): 4	
Completion: Completed as Perimeter Borehole		Logged By: P. Linley Borehole flooded with muck - unable to reach bedrock.	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-4ft	<b>Gravelly Clayey Sandy Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to med coarse, unconsld, poorly sorted, subang to subrd, moist to wet - lower 4 inches.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
4-8ft	<b>Gravelly Clayey Silt: (ML)</b> , Olive gry (5Y4/1) to lt olive gry (5Y6/1), v fine to fine, unconsld, poorly sorted, subang to subrd, wet.	2	Macro-sampler	0	
8-9.5ft	<b>Gravelly Silty Clay: (CL)</b> , Olive gry (5Y4/1) to lt olive gry (5Y6/1), v fine to fine, unconsld, poorly sorted, subang to subrd, wet to saturated.	3	Macro-sampler	0	
9.5-12ft	<b>Gravelly Silty Clay: (CL)</b> , As above, wet/saturated.	4	Macro-sampler	0	Sample collected for off-site laboratory analysis. Sample number: LO19114
15					
20					
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-8	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/27/98	Date Completed: 8/27/98
Driller: Patrick St. Peter and Sons		Total Depth (ft):	16.1
Equipment: Geoprobe		Depth to Bedrock (ft):	16.1
Drilling Method: Drive/Hammer		Hole Diameter (in):	2
Drilling Fluid: None		Depth to Water (ft):	7
Completion: Completed as Perimeter Borehole		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0	0-4ft: <b>Gravelly Clayey Sandy Silt: (ML)</b> , Med yel brn (10YR5/4) to lt olive gry (5Y6/1) to olive gry (5Y4/1), fine to v fine, unconsld, poorly sorted, subang to subrd, moist.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
5	4-8ft: <b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld subang to subrd, moist.	2	Macro-sampler	0	
10	8-12ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	3	Macro-sampler	0	
15	12-14ft: <b>Gravelly Clayey Silt: (ML)</b> , As above, moist.	4	Macro-sampler	0	
20	14-16.1ft: <b>Gravelly Clayey Silt: (ML)</b> , As above.	5	Macro-sampler	0	
25					Sample collected for off-site laboratory analysis. Sample number: LO19114
30					



# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-9	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/4/98	Date Completed: 9/4/98
Driller: Patrick St. Peter and Sons		Total Depth (ft): 16.5	
Equipment: Geoprobe		Depth to Bedrock (ft): 16.5	
Drilling Method: Drive/Hammer		Hole Diameter (in): 2	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as Perimeter Borehole		Logged By: P. Bond	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-0.5ft:	<b>Concrete</b>				
5	0.5-4ft: <b>Gravelly Sandy Clay: (CL)</b> , Mod olive brn (5Y4/4), gravels to 5cm angular edges, moderate cementation, clay content increases with depth, moist.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
	4-8ft: <b>Gravelly Sandy Clay: (CL)</b> , Olive gry (5Y4/1), moist, low plasticity, v slow dilatence, gravels to 2cm, gravels rounded, no oder.	2	Macro-sample	0	
10	8-12ft: <b>Gravelly Sandy Clay: (CL)</b> , Mod olive brn (5Y4/4), as above.	3	Macro-sample	0	
	12-14ft: <b>Gravelly Sandy Clay: (CL)</b> , As above.	4	Macro-sampler	0	
15	14-16ft: <b>Gravelly Sandy Clay: (CL)</b> , Mod olive brn (5Y4/4), as above.	5	Macro-sampler	0	
	16-16.5ft: <b>Gravelly Sandy Clay: (CL)</b> , As above.	6	Macro-sampler	22	Sample collected for off-site laboratory analysis: Sample number: LO19091
20					
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PBH-10	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/4/98	Date Completed: 9/4/98
Driller: Patrick St. Peter and Sons		Total Depth (ft):	12.5
Equipment: Geoprobe		Depth to Bedrock (ft):	12.5
Drilling Method: Drive/Hammer		Hole Diameter (in):	2
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as Perimeter Borehole		Logged By: P. Bond	

Depth (ft)	Description	Sample Number	Sample Type	Hnu Reading	Comments
0-0.5ft:	<b>Concrete</b>				
0.5-4ft:	<b>Gravelly Sandy Clay: (CL)</b> , Mod olive brn (5Y4/4), gravels to 4cm mostly angular edges, moist, clay content increases with depth, low plasticity, v slow dilatence.	1	Macro-sampler	0	The Geo-probe Macro-sampler is 4ft in length.
4-8ft:	<b>Gravelly Sandy Clay: (CL)</b> , Mod olive brn (5Y4/4) intermingled with lt olive gry (5Y5/2), moist, gravels 11cm rounded.	2	Macro-sampler	0	
8-12.5ft:	<b>Gravelly Sandy Clay: (CL)</b> , As above, moist.	3	Macro-sampler	0	Sample collected for off-site laboratory analysis. Sample number: LO19053 and FD/LO19039

# H-Nu Survey

Borehole: JEBSD11617 (PB-1) Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
------------	------------------------	-----------------------------

<u>0-2</u>	<u>0</u>	
------------	----------	--

<u>2-4</u>	<u>0</u>	
------------	----------	--

<u>4-6</u>	<u>0</u>	
------------	----------	--

<u>6-8</u>	<u>0</u>	
------------	----------	--

<u>8-10</u>	<u>0</u>	
-------------	----------	--

<u>10-12</u>	<u>0</u>	
--------------	----------	--

<u>12-14</u>	<u>0</u>	
--------------	----------	--

<u>14-16</u>	<u>0</u>	
--------------	----------	--

MPLE → <u>16-17</u>	<u>0</u>	
---------------------	----------	--

17 LC19123

Technician: PROSSIGNOL / G. BERUBE

# H-Nu Survey

Borehole: JEBS021820 (PB-2) Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
------------	------------------------	-----------------------------

0-2

0

2-4

0

4-6

0

6-8

0

8-10

0

10-12

0

12-14

0

14-16

0

16-18

0

SAMPLE →

18-20

0

28 L019119

Technician: P. ROSSIGNOL - I. G. BÉRUBE

# H-Nu Survey

Borehole: JEBS031618 (PB-3) Storage Temp ~ °F.

Date: 827.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u>	<u>0</u>	
<u>14-16</u>	<u>0</u>	
→ <u>16-18</u>	<u>13</u>	<u>23</u> <u>LQ19124</u>
<u>18-20</u>	<u>6</u>	<u>22</u>
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	

Technician: PROSSIGNOL / G. REBUBE

# H-Nu Survey

Borehole: JEB5041617 (PB-4) Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
------------	------------------------	-----------------------------

<u>0-2</u>	<u>0</u>	
------------	----------	--

<u>2-4</u>	<u>0</u>	
------------	----------	--

<u>4-6</u>	<u>0</u>	
------------	----------	--

<u>6-8</u>	<u>0</u>	
------------	----------	--

<u>8-10</u>	<u>0</u>	
-------------	----------	--

<u>10-12</u>	<u>0</u>	
--------------	----------	--

<u>12-14</u>	<u>0</u>	
--------------	----------	--

<u>14-16</u>	<u>0</u>	
--------------	----------	--

AMPLE → <u>16-17.5</u>	<u>0</u>	<u>27</u> <u>L019117</u>
------------------------	----------	--------------------------

Technician: P. ROSSIGNOL / G. BÉRUBE

# H-Nu Survey

Borehole: JEBS051416 (PB-5) Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u>	<u>0</u>	
<u>14-16</u>	<u>0</u>	<u>15</u> <u>LO19116</u>
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	

Technician: P. ROSSIGNOL / G. BÉRUBÉ

# H-Nu Survey

Borehole: JEBS061416 (PB-6)

Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u>	<u>0</u>	
SAMPLE → <u>14-16</u>	<u>0</u>	<u>6</u> <u>LO19115</u>
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	
<u>          </u>	<u>          </u>	

Technician: P. ROSSIGNOL / G. BÉLUBÉ



# H-Nu Survey

Borehole: JEBS071012 (PB-7) Storage Temp ~ °F

Date: 8 27 98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	<u>29</u> <u>LO19114</u>

Technician: P. ROSSIGNOL / G. BÉRUZE

# H-Nu Survey

Borehole: JEBS081214 (PB-8) Storage Temp ~ °F

Date: 8.27.98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u>	<u>0</u>	<u>25 LO19112</u>
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	

Technician: P. ROSSIGNOL / G. BERUBE

# H-Nu Survey

Borehole: PBH-09/JEBS09 (PB-9) Storage Temp ~ °F

Date: 9-4-98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u>	<u>0</u>	
<u>14-16</u>	<u>20</u>	<u>22</u> 2019091
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	
<u> </u>	<u> </u>	

Technician: \_\_\_\_\_

# H-Nu Survey

Borehole: JEB510 (PB-10)

Storage Temp ~ °F

Date: 9-4-98

Depth (ft)	PID Scan Reading (ppm)	PID Headspace Reading (ppm)
<u>0-2</u>	<u>0</u>	
<u>2-4</u>	<u>0</u>	
<u>4-6</u>	<u>0</u>	
<u>6-8</u>	<u>0</u>	
<u>8-10</u>	<u>0</u>	
<u>10-12</u>	<u>0</u>	
<u>12-14</u> <sup>PB</sup> <sub>12.5</sub>	<u>0</u>	<u>18</u> L019053 L019039-5

3rd attempt

Technician: \_\_\_\_\_

**APPENDIX B**

**AIR EXTRACTION WELL, PASSIVE AIR VENT,  
MONITORING POINT BORING LOGS  
AND  
WELL CONSTRUCTION LOGS**

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-1	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): 12	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
	0-0.25ft: <b>Asphalt</b>				No samples required to be collected during installation
	0.25-0.75ft: <b>Fill - Gravel</b>				
5	0.75-16ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.				
	8ft: Moist.				
10					
	12ft: Wet to soupy.				
15					
	16ft: <b>Bedrock:</b> Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-1
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: 12	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-2	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft):	19
Equipment: Mobile B59		Depth to Bedrock (ft):	19
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-0.25ft: <b>Asphalt</b></div> <div style="margin-bottom: 10px;">0.25-0.75ft: <b>Fill - Gravel</b></div> <div style="margin-bottom: 10px;">0.75-19ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>	<div style="margin-bottom: 10px;">19ft: <b>Bedrock:</b> Limestone.</div>				<div style="margin-bottom: 10px;">No samples required to be collected during installation</div> <div style="margin-bottom: 10px;">Refusal at 5ft BGL, relocated approx. 6ft south of original location to continue advancement.</div>



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-2
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	

Stickup (ft) 1

Depth Below

GS (ft)

5

2

4

5

19

19

Borehole Dia. (in.) 8

**MATERIALS**

Riser Pipe 1

Type Schedule 40 Steel

Diameter (in.) 2

Length (ft) 6

Riser Pipe 2

Type Schedule 40 PVC

Diameter (in.) 2

Length (ft) N/A

Backfill

Type EZ mud/Benseal

Length (ft) 2

Placement Pour

Seal

Type Bentonite Pellets

Length (ft) 2

Placement Pour

Filter Pack

Type 10-20 Silica Sand

Length (ft) 15

Placement Pour

Amount Placed 250lbs

Screen

Type Schedule 40 PVC

Length (ft) 14

Diameter (in.) 2

Slot Size (in.) 0.010

Slot Type Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-3	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 18	
Equipment: Mobile B59		Depth to Bedrock (ft): 18	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation Refusal at 3ft BGL, (3x), 1st refusal relocated 3ft north of original location, 2nd refusal relocated 6ft east of original location, 3rd refusal relocated 6ft north of original location.
0.25-0.75ft:	Fill - Gravel				
0.75-18ft:	Gravelly Clayey Silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.				
5					
10					
15					
18ft:	Bedrock: Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-3
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14
Placement	Pour
Amount Placed	275lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-4	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 19.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 19.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required to be collected during installation
0.25-0.75ft:	<b>Fill - Gravel</b>				
0.75-19.5ft:	<b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.				
5					Refusal at 5ft BGL, relocated approx. 4ft east of original location.
10					
15					
20	19.5ft: <b>Bedrock: Limestone.</b>				
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-4
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	15.5
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	14.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-5	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required to be collected during installation
0.25-0.75ft:	<b>Fill - Gravel</b>				
0.75-16ft:	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.				
5					
10					
15					
16ft:	<b>Bedrock:</b> Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-5
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-6	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 17.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 17.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-0.25ft: <b>Asphalt</b></div> <div style="margin-bottom: 10px;">0.25-0.75ft: <b>Fill - Gravel</b></div> <div style="margin-bottom: 10px;">0.75-17.5ft: <b>Gravelly Clayey Silt: (ML)</b>, Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">17.5ft: <b>Bedrock: Limestone.</b></div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					No samples required to be collected during installation



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-6
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13.5
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-7	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft):	20
Equipment: Mobile B59		Depth to Bedrock (ft):	20
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required to be collected during installation
0.25-0.75ft:	<b>Fill - Gravel</b>				
0.75-17.5ft:	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd.				
5					
10					
15					
20	20ft: <b>Bedrock:</b> Limestone.				
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-7
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	16
Placement	Pour
Amount Placed	325lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-8	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft): 17	
Equipment: Mobile B59		Depth to Bedrock (ft): 17	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-17ft	<b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 4-6 inches in diameter.				No samples required to be collected during installation
17ft	<b>Bedrock: Limestone.</b>				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-8
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-9	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft):	19
Equipment: Mobile B59		Depth to Bedrock (ft):	19
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-19ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
19ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-9
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	20
Placement	Pour
Amount Placed	325lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	14
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-10	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft):	20
Equipment: Mobile B59		Depth to Bedrock (ft):	20
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-20ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
20ft	<b>Bedrock:</b> Limestone.				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-10
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-11	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-20ft: <b>Gravelly Clayey Silt: (ML)</b>, Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl to 3 inches in diameter, moist.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>	<div style="margin-bottom: 10px;">20ft: <b>Bedrock: Limestone.</b></div>				No samples required to be collected during installation

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-11
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type Schedule 40 Steel

Diameter (in.) 2

Length (ft) 6

### Riser Pipe 2

Type Schedule 40 PVC

Diameter (in.) 2

Length (ft) N/A

### Backfill

Type EZ mud/Benseal

Length (ft) 2

Placement Pour

### Seal

Type Bentonite Pellets

Length (ft) 2

Placement Pour

### Filter Pack

Type 10-20 Silica Sand

Length (ft) 16

Placement Pour

Amount Placed 400lbs

### Screen

Type Schedule 40 PVC

Length (ft) 15

Diameter (in.) 2

Slot Size (in.) 0.010

Slot Type Machine Slotted

← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-12	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft):	19
Equipment: Mobile B59		Depth to Bedrock (ft):	19
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-19ft:	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 5-6 inches in diameter.				No samples required to be collected during installation
5					
8ft:	Moist.				
10					
15	15-16ft: Cobble zone.				
19ft:	<b>Bedrock:</b> Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-12
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-13	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft):	18
Equipment: Mobile B59		Depth to Bedrock (ft):	18
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-18ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
9ft	Moist.				
11ft	V moist.				
15ft	Moist.				
18ft	<b>Bedrock:</b> Limestone.				
20					
25					
30					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-25	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 12	
Equipment: Mobile B59		Depth to Bedrock (ft): 12	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-12ft: <b>Gravelly clayey silt: (ML)</b>, Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsolidated, poorly sorted, subangular to subrounded, gravel to 6 inches in diameter.</div> <div style="margin-bottom: 10px;">5-5.5ft: Cobble zone.</div> <div style="margin-bottom: 10px;">12ft: <b>Bedrock:</b> Limestone.</div> </div>					No samples required to be collected during installation
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-14	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-20ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl to 5 inches in diameter.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">19ft: V moist.</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">20ft: <b>Bedrock:</b> Limestone.</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					No samples required to be collected during installation



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-14
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.16
Placement	Pour
Amount Placed	400lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-15	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft): 15	
Equipment: Mobile B59		Depth to Bedrock (ft): 15	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-15ft:	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsolidated, poorly sorted, subangular to subrounded, gravel to 6 inches in diameter.				No samples required to be collected during installation
5-7ft:	Cobble zone.				
15ft:	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-15
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	11
Placement	Pour
Amount Placed	225lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	10
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-16	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft):	11
Equipment: Mobile B59		Depth to Bedrock (ft):	11
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-11ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 3-4 inches in diameter.				No samples required to be collected during installation
11ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-16
Q	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.7
Placement	Pour
Amount Placed	175lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	6
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-17	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 17.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 17.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation
0.25-0.75ft:	Fill - Gravel				
0.75-17.5ft:	Gravelly Clayey Silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld, poorly sorted, subang to subrd.				
17.5ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-17
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13.5
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-18	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft):	14
Equipment: Mobile B59		Depth to Bedrock (ft):	14
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-14ft:	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 4-5 inches in diameter.				No samples required to be collected during installation
6ft:	Moist.				
14ft:	<b>Bedrock:</b> Limestone.				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-18
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	10
Placement	Pour
Amount Placed	175lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	9
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-19	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 17	
Equipment: Mobile B59		Depth to Bedrock (ft): 17	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-17ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsolidated, poorly sorted, subangular to subrounded, gravel 4-5 inches in diameter.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">6-7ft: Cobble zone.</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">17ft: <b>Bedrock:</b> Limestone.</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					No samples required to be collected during installation

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-19
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-20	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.5ft:	Concrete				No samples required to be collected during installation
0.5-1ft:	Fill - Gravel				
1-20ft:	Gravelly Clayey Silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
7ft:	Moist.				
10					
10ft:	Clay fraction increase to approx. 20%.				
11ft:	Clay fraction decrease to <10%.				
12ft:	V moist.				
15					
20	20ft: Bedrock: Limestone.				
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-20
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-21	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft):	16
Equipment: Mobile B59		Depth to Bedrock (ft):	16
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	12
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-0.5ft: <b>Concrete</b></div> <div style="margin-bottom: 10px;">0.5-1ft: <b>Fill - Gravel</b></div> <div style="margin-bottom: 10px;">1-8ft: <b>Clayey silty gravel:</b> (GP), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to coarse, unconsld, poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">8-16ft: <b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld subang to subrd, v moist to wet, gvl 2-3 inches in diameter.</div> <div style="margin-bottom: 10px;">11-11.5ft: Cobble zone.</div> <div style="margin-bottom: 10px;">12ft: water, soupy cuttings.</div> <div style="margin-bottom: 10px;">16ft: <b>Bedrock:</b> Limestone.</div> </div>					No samples required to be collected during installation

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-21
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-22	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft):	15
Equipment: Mobile B59		Depth to Bedrock (ft):	15
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required to be collected during installation
0.25-1ft:	<b>Fill - Gravel</b>				
1-15ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
10					
15	15ft: <b>Bedrock:</b> Limestone.				
20					
25					
30					



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-22
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	11
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	10
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-23	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 15	
Equipment: Mobile B59		Depth to Bedrock (ft): 15	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-15.5ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
15.5ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-23
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-24	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft):	8
Equipment: Mobile B59		Depth to Bedrock (ft):	8
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-8ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
7ft:	Cobble zone.				
8ft:	<b>Bedrock:</b> Limestone.				Auger refusal at 7ft, relocated approximately 4ft west of original location.
10					
15					
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-24
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type Schedule 40 Steel

Diameter (in.) 2

Length (ft) 3

### Riser Pipe 2

Type Schedule 40 PVC

Diameter (in.) 2

Length (ft) N/A

### Backfill

Type EZ mud/Benseal

Length (ft) 0.5

Placement Pour

### Seal

Type Bentonite Pellets

Length (ft) 1

Placement Pour

### Filter Pack

Type 10-20 Silica Sand

Length (ft) 6.5

Placement Pour

Amount Placed 125lbs

### Screen

Type Schedule 40 PVC

Length (ft) 6

Diameter (in.) 2

Slot Size (in.) 0.010

Slot Type Machine Slotted

→ ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-25	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 12	
Equipment: Mobile B59		Depth to Bedrock (ft): 12	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-12ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl to 6 inches in diameter.				No samples required to be collected during installation
5-5.5ft:	Cobble zone.				
12ft:	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-25
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	8
Placement	Pour
Amount Placed	162.5lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	7
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-26	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 15	
Equipment: Mobile B59		Depth to Bedrock (ft): 15	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.5ft:	Concrete				No samples required to be collected during installation
0.5-1ft:	Fill - Gravel				
1-15ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
10					
15	15ft: Bedrock: Limestone.				
20					
25					
30					



# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-39	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 24	
Equipment: Mobile B59		Depth to Bedrock (ft): 24	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation
0.25-0.75ft:	Fill - Gravel				
0.75-24ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/4) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
10					
15					
20					
24ft:	Bedrock: Limestone.				
25					
30					

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-27	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.6ft:	Concrete				No samples required to be collected during installation
0.6-8ft:	Fill - Gravel				
8-16ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
16ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-27
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.12
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-28	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 15.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 15.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation
0.25-1:	Fill - Gravel				
1-15.5ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
15.5ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-28
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	11.5
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	10.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-29	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/4/98	Date Completed: 9/4/98
Driller: Great Works Drilling		Total Depth (ft): 15	
Equipment: Mobile B59		Depth to Bedrock (ft): 15	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-1ft:	<b>Concrete</b>				No samples required to be collected during installation
1-13ft:	<b>Fill - Gravel</b>				
5					
10					
15					
	13-15ft: <b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
	15ft: <b>Bedrock: Limestone.</b>				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-29
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/4/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/4/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.11
Placement	Pour
Amount Placed	175lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	10
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-30	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/4/98	Date Completed: 9/4/98
Driller: Great Works Drilling		Total Depth (ft):	17
Equipment: Mobile B59		Depth to Bedrock (ft):	17
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-1ft:	Concrete				No samples required to be collected during installation
1-6ft:	Fill - Gravel				
6-17ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
17ft:	Bedrock: Limestone.				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-30
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/4/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/4/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-31	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 18.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 18.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-18.5ft	<b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation Relocated approximately 10ft east of original location to allow for rig access.
18.5ft	<b>Bedrock: Limestone.</b>				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-31
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14.5
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-32	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 18	
Equipment: Mobile B59		Depth to Bedrock (ft): 18	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.5ft:	Concrete				No samples required to be collected during installation
0.5-1ft:	Fill - Gravel				
1-18ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
10					
15					
18ft:	Bedrock: Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-32
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-33	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 18.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 18.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.5ft:	Concrete				No samples required to be collected during installation
0.5-1ft:	Fill - Gravel				
1-18.5ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
18.5ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-33
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13.5
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-34	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-1ft:	Concrete				No samples required to be collected during installation
1-2ft:	Fill - Gravel				
2-16ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
5					
10					
15					
16ft:	Bedrock: Limestone.				
20					
25					
30					



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-34
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-35	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 17.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 17.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-17.5ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
17.5ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-35
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13.5
Placement	Pour
Amount Placed	225lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-36	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/9/98	Date Completed: 9/9/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-16ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
16ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-36
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/9/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/9/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-37	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-20ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
10					
15					
20	<b>Bedrock:</b> Limestone.				
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-37
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/2/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/2/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.16
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-38	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 19	
Equipment: Mobile B59		Depth to Bedrock (ft): 19	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-19ft: <b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">5ft: Moist.</div> <div style="margin-bottom: 10px;">19ft: <b>Bedrock:</b> Limestone.</div> </div>					No samples required to be collected during installation



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-38
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/2/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/2/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	15
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	14
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-39	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/3/98	Date Completed: 9/3/98
Driller: Great Works Drilling		Total Depth (ft): 24	
Equipment: Mobile B59		Depth to Bedrock (ft): 24	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation
0.25-0.75ft:	Fill - Gravel				
0.75-24ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/4) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				
24ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-39
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/3/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/3/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type Schedule 40 Steel

Diameter (in.) 2

Length (ft) 6

### Riser Pipe 2

Type Schedule 40 PVC

Diameter (in.) 2

Length (ft) N/A

### Backfill

Type EZ mud/Benseal

Length (ft) 2

Placement Pour

### Seal

Type Bentonite Pellets

Length (ft) 2

Placement Pour

### Filter Pack

Type 10-20 Silica Sand

Length (ft) 16

Placement Pour

Amount Placed .350lbs

### Screen

Type Schedule 40 PVC

Length (ft) 15

Diameter (in.) 2

Slot Size (in.) 0.010

Slot Type Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-40	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/9/98	Date Completed: 9/9/98
Driller: Great Works Drilling		Total Depth (ft): 18	
Equipment: Mobile B59		Depth to Bedrock (ft): 18	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-18ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
8ft:	V moist to wet.				
10					
12ft:	Clay fraction increase to 15%.				
15					
18ft:	<b>Bedrock:</b> Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-40
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/9/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/9/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-41	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/12/98	Date Completed: 9/12/98
Driller: Great Works Drilling		Total Depth (ft):	17
Equipment: Mobile B59		Depth to Bedrock (ft):	17
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-17ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
10					
15					
17ft:	<b>Bedrock:</b> Limestone.				
20					
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-41
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/12/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/12/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-42	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 12	
Equipment: Mobile B59		Depth to Bedrock (ft): 12	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Bond	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-12ft	<b>Gravelly silt/clay w/sand:</b> (ML), olive gry (5Y4/1), gravels, 1cm mostly rounded, Larger ones mostly angular, moist to dry soils, w/depth color becomes intermingled w/mod olive brn (5Y4/4).				No samples required to be collected during installation
12ft	<b>Bedrock:</b> Limestone.				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-42
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Bond
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	

**MATERIALS**

Riser Pipe 1

Type Schedule 40 Steel

Diameter (in.) 2

Length (ft) 6

Riser Pipe 2

Type Schedule 40 PVC

Diameter (in.) 2

Length (ft) N/A

Backfill

Type EZ mud/Benseal

Length (ft) 2

Placement Pour

Seal

Type Bentonite Pellets

Length (ft) 2

Placement Pour

Filter Pack

Type 10-20 Silica Sand

Length (ft) 8

Placement Pour

Amount Placed 150lbs

Screen

Type Schedule 40 PVC

Length (ft) 7

Diameter (in.) 2

Slot Size (in.) 0.010

Slot Type Machine Slotted

Stickup (ft) 1

Depth Below

GS (ft)

5

2

4

5

12

12

Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: <u>Loring AFB</u>		Borehole No.: <u>AEW-43</u>	
Project Number: <u>22784</u>		Elevation: <u>TBD</u>	
Location: <u>JEBS</u>		Date Started: <u>9/2/98</u>	Date Completed: <u>9/2/98</u>
Driller: <u>Great Works Drilling</u>		Total Depth (ft): <u>21</u>	
Equipment: <u>Mobile B59</u>		Depth to Bedrock (ft): <u>21</u>	
Drilling Method: <u>Hollow Stem Auger</u>		Hole Diameter (in): <u>8</u>	
Drilling Fluid: <u>None</u>		Depth to Water (ft): <u>TBD</u>	
Completion: <u>Completed as a Soil Vapor Extraction Well</u> <u>See Construction Log for details</u>		Logged By: <u>P. Linley</u>	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-21ft:	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
10					
15					
20					
25					
30					
21ft:	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-43
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/12/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/12/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	1

### Backfill

Type	EZ mud/Benseal
Length (ft)	3
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	16
Placement	Pour
Amount Placed	650lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-44	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/9/98	Date Completed: 9/9/98
Driller: Great Works Drilling		Total Depth (ft):	19.5
Equipment: Mobile B59		Depth to Bedrock (ft):	19.5
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	18
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required to be collected during installation
0.25-0.75ft:	Fill - Gravel				
0.75-19.5ft:	Gravelly clayey silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, poorly sorted, unconsld, subang to subrd, moist.				
3ft:	Moist to v moist.				
18ft:	Wet - soupy cuttings.				
19.5ft:	Bedrock: Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-44
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/9/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/9/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: 18	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-45	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/12/98	Date Completed: 9/12/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-16ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>	<div style="margin-bottom: 10px;">16ft: <b>Bedrock:</b> Limestone.</div>				No samples required to be collected during installation

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-45
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/12/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/12/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ ← Borehole Dia. (in.) 8

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-46	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-16ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
16ft	<b>Bedrock:</b> Limestone.				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-46
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-47	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-20ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required to be collected during installation
7-7.5ft	Cobble zone.				
20ft	<b>Bedrock:</b> Limestone.				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-47
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/2/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/2/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	16
Placement	Pour
Amount Placed	300lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-48	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/12/98	Date Completed: 9/12/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): 16	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-16ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>	<div style="margin-bottom: 10px;">16ft: <b>Bedrock:</b> Limestone.</div>				No samples required to be collected during installation

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-48
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/12/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/12/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-49	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 16.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 16.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): 3	
Completion: Completed as Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-10ft: <b>Fill - Gravel:</b> Moist. 3ft: Wet.					No samples required to be collected during installation
10-16.5ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.					
16.5ft: <b>Bedrock:</b> Limestone.					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-49
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12.5
Placement	Pour
Amount Placed	250lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: AEW-50	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 15.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 15.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Bond	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-15.5ft	<b>Gravelly silty clay w/sand: (ML)</b> , Lt olive brn (5Y5/6), gravels to 4cm, mostly rounded edges.				No samples required to be collected during installation
15.5ft	<b>Bedrock: Limestone.</b>				



# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-50
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Bond
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	11.5
Placement	Pour
Amount Placed	200lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	10.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-51	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 20	
Equipment: Mobile B59		Depth to Bedrock (ft): 20	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-20ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.				No samples required to be collected during installation
5					
6ft	Moist.				
8ft	V moist.				
10					
15					
20	<b>Bedrock:</b> Limestone.				
25					
30					

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-51
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	EZ mud/Benseal
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	16
Placement	Pour
Amount Placed	325lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	15
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: AEW-52	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft):	20
Equipment: Mobile B59		Depth to Bedrock (ft):	20
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as Soil Vapor Extraction Well See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-20ft:	<b>Gravelly silty clay w/sand: (ML)</b> , Lt olive brn (5Y5/6), gravels to 4cm, mostly rounded edges.				No samples required to be collected during installation
4-6ft:	Cobble zone.				
8-8.5ft:	Cobble zone.				
20ft:	<b>Bedrock: Limestone.</b>				

# SOIL VAPOR EXTRACTION WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: AEW-52
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-1	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft):	15.6
Equipment: Mobile B59		Depth to Bedrock (ft):	15.6
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required for collection. Auger refusal at 3ft BGL, relocated approx. 3ft south southeast of original location.
0.25-0.75ft:	<b>Fill - Gravel</b>				
0.75-15.6ft:	<b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld, poorly sorted, subang to subrd.				
5					
10					
15					
15.6ft:	<b>Bedrock: Limestone.</b>				
20					
25					
30					

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-1
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	12.6
Placement	Pour
Amount Placed	225 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	11.6
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PAV-2	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft):	18.5
Equipment: Mobile B59		Depth to Bedrock (ft):	18.5
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	<b>Asphalt</b>				No samples required for collection.
0.25-0.75ft:	<b>Fill - Gravel</b>				
0.75-18.5ft:	<b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld, poorly sorted, subang to subrd.				
18.5ft:	<b>Bedrock: Limestone.</b>				



# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-2
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14.5
Placement	Pour
Amount Placed	300 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: <i>Loring AFB</i>		Borehole No.: <i>PAV-3</i>	
Project Number: <i>22784</i>		Elevation: <i>TBD</i>	
Location: <i>JEBS</i>		Date Started: <i>8/31/98</i>	Date Completed: <i>8/31/98</i>
Driller: <i>Great Works Drilling</i>		Total Depth (ft): <i>20</i>	
Equipment: <i>Mobile B59</i>		Depth to Bedrock (ft): <i>20</i>	
Drilling Method: <i>Hollow Stem Auger</i>		Hole Diameter (in): <i>8</i>	
Drilling Fluid: <i>None</i>		Depth to Water (ft): <i>TBD</i>	
Completion: <i>Completed as a Passive Air Vent</i> <i>See Construction Log for details</i>		Logged By: <i>P. Linley</i>	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-20ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, gvl 4-5 inches in diameter.</div> <div style="margin-bottom: 10px;">8ft: Clay fraction increase to 20%.</div> <div style="margin-bottom: 10px;">9ft: Clay fraction decrease to 10%.</div> <div style="margin-bottom: 10px;">18ft: Clay fraction increase to 20%, moist to v moist.</div> <div style="margin-bottom: 10px;">20ft: <b>Bedrock:</b> Limestone.</div> </div>					No samples required for collection.

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-3
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-4	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 8/31/98	Date Completed: 8/31/98
Driller: Great Works Drilling		Total Depth (ft): 13	
Equipment: Mobile B59		Depth to Bedrock (ft): 13	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): 8	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-13ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, grl to 3-4 inches in diameter.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">6ft: -V moist, cobble zone.</div> <div style="margin-bottom: 10px;">8ft: Wet - Soupy, septic oder.</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">13ft: <b>Bedrock:</b> Limestone.</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					No samples required for collection.

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-4
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 8/31/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 8/31/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: 8	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	.9
Placement	Pour
Amount Placed	200 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	8
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-5	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/1/98	Date Completed: 9/1/98
Driller: Great Works Drilling		Total Depth (ft): 17.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 17.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-0.5ft: <b>Concrete</b></div> <div style="margin-bottom: 10px;">0.5-1ft: <b>Fill</b></div> <div style="margin-bottom: 10px;">1-17.5ft: <b>Gravelly Clayey Silt: (ML)</b>, Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">17.5ft: <b>Bedrock: Limestone.</b></div> </div>					No samples required for collection.

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-5
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/1/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/1/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13.5
Placement	Pour
Amount Placed	250 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PAV-6	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft):	17
Equipment: Mobile B59		Depth to Bedrock (ft):	17
Drilling Method: Hollow Stem Auger		Hole Diameter (in):	8
Drilling Fluid: None		Depth to Water (ft):	TBD
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-1ft: <b>Concrete</b></div> <div style="margin-bottom: 10px;">1-2ft: <b>Fill - Gravel</b></div> <div style="margin-bottom: 10px;">2-17ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">17ft: <b>Bedrock:</b> Limestone.</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>					No samples required for collection.



# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-6
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	13
Placement	Pour
Amount Placed	225 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	12
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-7	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 18.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 18.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft:	Asphalt				No samples required for collection.
0.25-0.75ft:	Fill - Gravel				
0.75-18.5ft:	Gravelly Clayey Silt: (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsid, poorly sorted, subang to subrd, moist.				
5					
10					
15					
18.5ft:	Bedrock: Limestone.				
20					
25					
30					

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-7
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/2/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/2/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: PAV-8	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 17.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 17.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-0.25ft: <b>Asphalt</b>					No samples required for collection.
0.25-0.75ft: <b>Fill - Gravel</b>					
0.75-17.5ft: <b>Gravelly Clayey Silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconslid, poorly sorted, subang to subrd.					
7ft: moist.					
17.5ft: <b>Bedrock: Limestone.</b>					

# REQUEST FOR INFORMATION (RFI)

PROJECT NAME: AFCEE - Loring

JOB NO. 22784-006

RFI NO: 292

LOCATION: Limestone, Maine

PAGE 1 OF 1

TO: John Mueller

OF: AFCEE/ERB-L

REFERENCE DRAWING: N/A

SPECIFICATION: N/A

LOCATION: Jet Engine Buildup Shop SVE System

INFORMATION REQUESTED: Install no surface seal at JEBS SVE System well field until it can be determined if necessary to do so. Frozen ground during the winter season will provide a natural surface seal. Well performance, as measured by vacuum and flow, will be recorded during this period and compared to data recorded at startup and during and after spring thaw. Differences in well performance measured during frozen ground conditions (natural surface seal) and unfrozen ground conditions (no surface seal) will indicate if a well is short-circuiting to the surface. Wells that indicate short-circuiting will be provided with a area specific surface seal.

REASON REQUESTED:

Cost savings by significantly reducing the total area of surface seal needed.

REQUESTED BY: Eric Berglund

REPLY REQUIRED BY: 9/15/98

9-Sep-98

DATE

BEI

CONTRACTOR

## INFORMATION TO CONTRACTOR

TO: Eric Berglund

FROM: John Mueller

OF: BEI

OF: AFCEE

REQUESTED INFORMATION:

Approved per the attached email from AFBCA, Denis St. Peter.

9-14-98

DATE


  
AFCEE/ERB-L

CC: Dorothy Allen, Byron Best, Ken Barry, Carl Dirnbauer, Ed Trujillo  
Denis St. Peter

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-9	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/2/98	Date Completed: 9/2/98
Driller: Great Works Drilling		Total Depth (ft): 19	
Equipment: Mobile B59		Depth to Bedrock (ft): 19	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	Relocated approx. 1.5ft east of original location for rig access.

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
<div style="display: flex; flex-direction: column; align-items: center;"> <div style="margin-bottom: 10px;">0-19ft: <b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd.</div> <div style="margin-bottom: 10px;">5</div> <div style="margin-bottom: 10px;">10</div> <div style="margin-bottom: 10px;">15</div> <div style="margin-bottom: 10px;">20</div> <div style="margin-bottom: 10px;">25</div> <div style="margin-bottom: 10px;">30</div> </div>	<div style="margin-bottom: 10px;">19ft: <b>Bedrock:</b> Limestone.</div>				No samples required for collection.

# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-9
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/2/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/2/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	15
Placement	Pour
Amount Placed	275 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	14
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: PAV-10	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/10/98	Date Completed: 9/10/98
Driller: Great Works Drilling		Total Depth (ft): 18.5	
Equipment: Mobile B59		Depth to Bedrock (ft): 18.5	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 8	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as a Passive Air Vent See Construction Log for details		Logged By: P. Linley	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-18.5ft	<b>Gravelly Clayey Silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required for collection.
18.5ft	<b>Bedrock:</b> Limestone.				



# BIOVENTING WELL CONSTRUCTION LOG

Loring AFB	Site: JEBS	Well No.: PAV-10
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: P. Linley
Driller: D. Bolstridge	Date Started: 9/10/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/10/1998	
Drilling Method: Hollow Stem Auger	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Riser Pipe 1

Type	Schedule 40 Steel
Diameter (in.)	2
Length (ft)	6

### Riser Pipe 2

Type	Schedule 40 PVC
Diameter (in.)	2
Length (ft)	N/A

### Backfill

Type	Volclay
Length (ft)	2
Placement	Pour

### Seal

Type	Bentonite Pellets
Length (ft)	2
Placement	Pour

### Filter Pack

Type	10-20 Silica Sand
Length (ft)	14.5
Placement	Pour
Amount Placed	250 lbs

### Screen

Type	Schedule 40 PVC
Length (ft)	13.5
Diameter (in.)	2
Slot Size (in.)	0.010
Slot Type	Machine Slotted

→ | ← Borehole Dia. (in.) 8

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: MP-1	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 17	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-17ft	<b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					

# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-1
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: #####	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: #####	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type Polyethylene

Diameter (in.) 1/4

### Seal

Type Bentonite Granules

Placement To surface

### Filter Pack

Type 10-20 Silica sand

Placement 1.5

### Screen

Type Double woven stainless steel

Diameter (in.) 1/4

### Borehole

Diameter (in.) 3

### Concrete Collar

Outer Diameter (in.) N/A

### Well Box

Material Steel

Diameter (in.) 12

Depth (in.) 12

## SPECIFIC POINT INFORMATION

Point Number MP-1-7

Screen Length (ft) 0.5

Point Number MP-1-17

Screen Length (ft) 0.5

Point Number N/A

Screen Length (ft)

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: MP-2	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 10	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-10ft	<b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					

# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-2
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: #####	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: #####	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type Polyethylene

Diameter (in.) 1/4

### Seal

Type Bentonite Granules

Placement To surface

### Filter Pack

Type 10-20 Silica sand

Placement 1.5

### Screen

Type Double woven stainless steel

Diameter (in.) 1/4

### Borehole

Diameter (in.) 3

### Concrete Collar

Outer Diameter (in.) N/A

### Well Box

Material Steel

Diameter (in.) 12

Depth (in.) 12

## SPECIFIC POINT INFORMATION

Point Number MP-2-7

Screen Length (ft) 0.5

Point Number MP-2-10

Screen Length (ft) 0.5

Point Number N/A

Screen Length (ft)

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: MP-3	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-16ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					

# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-3
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: #####	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: #####	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type	Polyethylene
Diameter (in.)	1/4

### Seal

Type	Bentonite Granules
Placement	To surface

### Filter Pack

Type	10-20 Silica sand
Placement	1.5

### Screen

Type	Double woven stainless steel
Diameter (in.)	1/4

### Borehole

Diameter (in.)	3
----------------	---

### Concrete Collar

Outer Diameter (in.)	N/A
----------------------	-----

### Well Box

Material	Steel
Diameter (in.)	12
Depth (in.)	12

## SPECIFIC POINT INFORMATION

Point Number	MP-3-7
Screen Length (ft)	0.5

Point Number	MP-3-16
Screen Length (ft)	0.5

Point Number	N/A
Screen Length (ft)	

# BOREHOLE LOG

Project Name: Loring AFB		Borehole No.: MP-4	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 16	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	


  

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-16ft	<b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					



# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-4
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: #####	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: #####	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type	Polyethylene
Diameter (in.)	1/4

### Seal

Type	Bentonite Granules
Placement	To surface

### Filter Pack

Type	10-20 Silica sand
Placement	1.5

### Screen

Type	Double woven stainless steel
Diameter (in.)	1/4

### Borehole

Diameter (in.)	3
----------------	---

### Concrete Collar

Outer Diameter (in.)	N/A
----------------------	-----

### Well Box

Material	Steel
Diameter (in.)	12
Depth (in.)	12

## SPECIFIC POINT INFORMATION

Point Number	MP-4-7
Screen Length (ft)	0.5
Point Number	MP-4-16
Screen Length (ft)	0.5
Point Number	N/A
Screen Length (ft)	

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: MP-5	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 18	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-18ft	<b>Gravelly clayey silt:</b> (ML), Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					

# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-5
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: 9/11/1998	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: 9/11/1998	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type	Polyethylene
Diameter (in.)	1/4

### Seal

Type	Bentonite Granules
Placement	To surface

### Filter Pack

Type	10-20 Silica sand
Placement	1.5

### Screen

Type	Double woven stainless steel
Diameter (in.)	1/4

### Borehole

Diameter (in.)	3
----------------	---

### Concrete Collar

Outer Diameter (in.)	N/A
----------------------	-----

### Well Box

Material	Steel
Diameter (in.)	12
Depth (in.)	12

## SPECIFIC POINT INFORMATION

Point Number	MP-5-7
Screen Length (ft)	0.5
Point Number	MP-5-18
Screen Length (ft)	0.5
Point Number	N/A
Screen Length (ft)	

# BOREHOLE LOG


Project Name: Loring AFB		Borehole No.: MP-6	
Project Number: 22784		Elevation: TBD	
Location: JEBS		Date Started: 9/11/98	Date Completed: 9/11/98
Driller: Great Works Drilling		Total Depth (ft): 13	
Equipment: Mobile B59		Depth to Bedrock (ft): None	
Drilling Method: Hollow Stem Auger		Hole Diameter (in): 3	
Drilling Fluid: None		Depth to Water (ft): TBD	
Completion: Completed as SVE Monitoring Point See Construction Log for details		Logged By: E. Berglund	

Depth (ft)	Description	Sample Number	Sample Type	Blow Count	Comments
0-13ft	<b>Gravelly clayey silt: (ML)</b> , Lt olive gry (5Y6/1) to olive gry (5Y4/1), v fine to fine, unconsld poorly sorted, subang to subrd, moist.				No samples required.
5					
10					
15					
20					
25					
30					

# SVE MONITORING POINT CONSTRUCTION LOG

Loring AFB	Site: JEBS	Point Location No. MP-6
Drilling Company: Great Works Drilling	Project No.: 22748	Logged By: E. Berglund
Driller: D. Bolstridge	Date Started: #####	Coordinates: TBD
Drilling Equipment: Mobile B59	Date Completed: #####	
Drilling Method: Driven Point	Depth to Water: TBD	
Drilling Fluid: None	Elevation: TBD	



## MATERIALS

### Monitoring Point Casing

Type	Polyethylene
Diameter (in.)	1/4

### Seal

Type	Bentonite Granules
Placement	To surface

### Filter Pack

Type	10-20 Silica sand
Placement	1.5

### Screen

Type	Double woven stainless steel
Diameter (in.)	1/4

### Borehole

Diameter (in.)	3
----------------	---

### Concrete Collar

Outer Diameter (in.)	N/A
----------------------	-----

### Well Box

Material	Steel
Diameter (in.)	12
Depth (in.)	12

## SPECIFIC POINT INFORMATION

Point Number	MP-6-7
Screen Length (ft)	0.5

Point Number	MP-6-13
Screen Length (ft)	0.5

Point Number	N/A
Screen Length (ft)	

**APPENDIX C**

**SVE EQUIPMENT INSPECTION**



007865

**Interoffice Memorandum**

---

<b>To</b>	Distribution	<b>File No.</b>	
<b>Subject</b>	SVE Equipment Inspection - Air Components	<b>Date</b>	October 19, 1998
		<b>From</b>	David Wagner DMW
		<b>Of</b>	AFCEE
<b>Copies to</b>		<b>At</b>	Ext. 2190

A site visit was conducted at Air Components (Grand Rapids, MI) to inspect the soil vapor extraction skid that will be installed at Loring Air Force Base. Del Stambach, of Air Components, was the contact that provided the inspection tour. The following is a summary of the visit/equipment inspection:

1. The equipment was checked against the design figures and equipment cut sheets that had been previously provided as submittals. The equipment layout and material correlated to the information provided.
2. The Erdco flowmeter was found to be absent on the skid. The expected shipping date for this item is November 4, 1998. The skid can be operated without this item.
3. The equipment was operated to check for excessive noise/vibration, etc., and was found to operate satisfactorily.
4. The system vacuum was observed to be 0.5 psig with no resistance on the blower.
5. The system was tested at 12-in Hg and the motor amperage was observed to be 72 amps.
6. The level switches in the air/water separator were tested to ensure transfer pump operation. The switches and transfer pump operated as designed.
7. The control panel was visually inspected and found to be of professional construction.
8. The 250-gallon water storage tank was inspected and found to be in vertical configuration. The tank is approximately 8-ft high, with a loading hook attached at the top.

In general, the equipment was found to be professionally designed and of quality construction. The only outstanding equipment issue is the lack of the Erdco flowmeters. The equipment is still operational without these items, and it is my recommendation that the equipment be shipped to the Loring site as soon as possible. The vendor thought that shipment on October 19-20 was a reasonable date.

**APPENDIX D**

**REQUEST FOR INFORMATION No. 292**



# REQUEST FOR INFORMATION (RFI)

PROJECT NAME: AFCEE - Loring

JOB NO. 22784-006

RFI NO: 292

LOCATION: Limestone, Maine

PAGE 1 OF 1

TO: John Mueller

OF: AFCEE/ERB-L

REFERENCE DRAWING: N/A


SPECIFICATION: N/A

LOCATION: Jet Engine Buildup Shop SVE System

INFORMATION REQUESTED: Install no surface seal at JEBS SVE System well field until it can be determined if necessary to do so. Frozen ground during the winter season will provide a natural surface seal. Well performance, as measured by vacuum and flow, will be recorded during this period and compared to data recorded at startup and during and after spring thaw. Differences in well performance measured during frozen ground conditions (natural surface seal) and unfrozen ground conditions (no surface seal) will indicate if a well is short-circuiting to the surface. Wells that indicate short-circuiting will be provided with a area specific surface seal.

REASON REQUESTED:

Cost savings by significantly reducing the total area of surface seal needed.

REQUESTED BY: Eric Berglund 

REPLY REQUIRED BY: 9/15/98

9-Sep-98

DATE

BEI

CONTRACTOR

## INFORMATION TO CONTRACTOR

TO:	FROM:
OF:	OF:
REQUESTED INFORMATION:	
<div style="display: flex; justify-content: space-between;"> <div>DATE</div> <div>AFCEE/ERB-L</div> </div>	

CC: Dorothy Allen, Byron Best, Ken Barry, Carl Dimbauer, Ed Trujillo  
 Denis St. Peter

## **Dub, Andrea**

---

**From:** dpeter@afbda1.hq.af.mil  
**Sent:** Wednesday, September 09, 1998 4:13 PM  
**To:** aadub@bechtel.com; John.Mueller@hqafcee.brooks.af.mil  
**Cc:** cadirnba@bechtel.com; extrujil@bechtel.com  
**Subject:** re: Open RFI's

Thanks for the reminder. I agree with the following RFIs:

RFI 288 - Approval to proceed excavating/stockpiling barrier soil from misc areas for use on Landfill 3

RFI 289 - Approval to mix tub grinder by products and place in LF 3 per sediment placement plan

RFI 290 - Approval for revised area of excavation FTF, Bldg 8710 and VMB

RFI 292 - Approval to not install surface seal at JEBS

---

### **Original Text**

**From:** "Dub, Andrea" <aadub@bechtel.com>, on 9/9/98 1:12 PM:

**To:** Denis St Peter@Loring@AFBDA.OLM

Denis, I think the RFI's listed below may belong to you. Could you advise as to the status and if they are not in your area, please advise as to whom I should contact. thank you - Andrea

RFI 288 - Approval to proceed excavating/stockpiling barrier soil from misc areas for use on Landfill 3

RFI 289 - Approval to mix tub grinder by products and place in LF 3 per sediment placement plan

RFI 290 - Approval for revised area of excavation FTF, Bldg 8710 and VMB

RFI 292 - Approval to not install surface seal at JEBS

# REQUEST FOR INFORMATION (RFI)

PROJECT NAME: AFCEE - Loring

JOB NO. 22784-006

RFI NO: 292

LOCATION: Limestone, Maine

PAGE 1 OF 1

TO: John Mueller

OF: AFCEE/ERB-L

REFERENCE DRAWING: N/A

SPECIFICATION: N/A

LOCATION: Jet Engine Buildup Shop SVE System

INFORMATION REQUESTED: Install no surface seal at JEBS SVE System well field until it can be determined if necessary to do so. Frozen ground during the winter season will provide a natural surface seal. Well performance, as measured by vacuum and flow, will be recorded during this period and compared to data recorded at startup and during and after spring thaw. Differences in well performance measured during frozen ground conditions (natural surface seal) and unfrozen ground conditions (no surface seal) will indicate if a well is short-circuiting to the surface. Wells that indicate short-circuiting will be provided with a area specific surface seal.

REASON REQUESTED:

Cost savings by significantly reducing the total area of surface seal needed.

REQUESTED BY: Eric Berglund

REPLY REQUIRED BY: 9/15/98


9-Sep-98

DATE

BEI

CONTRACTOR

## INFORMATION TO CONTRACTOR

TO: Eric Berglund	FROM: John Mueller
OF: BEI	OF: AFCEE
REQUESTED INFORMATION: Approved per the attached email from AFBCA, Denis St. Peter.	
<u>9-14-98</u> DATE	 AFCEE/ERB-L

CC: Dorothy Allen, Byron Best, Ken Barry, Carl Dirnbauer, Ed Trujillo  
 Denis St. Peter